

**CLIENT :** TKIL INDIA PRIVATE LIMITED

**SUPPLIER :** SYNERGY INDUSTRIAL SERVICES PRIVATE LIMITED

**SUBJECT :** COMMENT RESOLUTION SHEET

SL. NO.	POINT(S) RAISED	LOCATION	SISPL'S RESPONSE
1	CC-04 Conveyor was not incorporated with BCD in its operating position.	In-between Trestle Mkd. TR4- & TW-1	BCD position is shown in the given layout as per suitability.
2	BCD position not shown in conveyor 8A/8B	Near NCJH-1 / VGTU	BCD position is shown in the given layout. However, the indicated paved / prepared areas could not be utilised. 1. Belt line might foul with box shape object during operation. 2. BCD should be placed in line w.r.t. conveyor belt line As shown in the layout drawing.
2.1	BCD position not shown in conveyor 8E	Near TR-2A/CC-8E / VGTU	BCD position is shown in the given layout. However, another similar paved area is required to place the BCD in line with the conveyor belt line.
3	DRIVE AT DE-COILER IS TECHNICAL REQUIREMENT. CAN DE-COILER OPERATE WITHOUT DRIVE? M/S SYNERGY TO JUSTIFY TECHNICALLY.	Q252_PBU/TKIL/2024-25 dt. 27.11.24	De-coiler can definitely be operated without drive. A separate write-up is attached for your reference & understanding.
4	WHY THESE ITEMS ARE BEING CONSIDERED AS ADDITIONAL ITEMS?	Q252_PBU/TKIL/2024-25 dt. 27.11.24	We received the PO as per our approved technical offer, i.e. Coiler with drive only. As per your new requirement/comment we need to include the drive for decoiler. hence the additional price is given.



**Subhrajyoti Das**  
**Sr, Manager-Sales& Marketing**  
**+91 9038132903**

